

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#** _____

Pre-Start up Checks:

<input checked="" type="checkbox"/> 1. Eng. Oil Level	<input checked="" type="checkbox"/> 4. Safety ground connected
<input checked="" type="checkbox"/> 2. Coolant Level	<input checked="" type="checkbox"/> 5. Circuit breaker open (off)
<input checked="" type="checkbox"/> 3. Generator and load bank connected for proper volts	

Test Date: 11/18/24
Tested By: Ryan Beck
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 57 F

Engine Model: 3412 **Serial Number:** 2WJ00890 **KW:** 800
Generator Mfg/Model: SR-4B **Serial Number:** 7AJ00949
Control Panel Mfg: EMCP II **Serial Number:** _____

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2120 **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 745 **Hours After:** 746

Test Load/Duration: 4 **15 Min. Record Intervals**

TIME	VOLTS			AMPS			FREQ HZ	LOAD KW	COOL TEMP°F	Lube Oil	FUEL PRESS	% OF LOAD	
	1	2	3	1	2	3							
8:00 AM	482	481	483	0	0	0	60.0	0	129	92	50	0%	Warm u
8:15 AM	480	481	478	1023	980	1035	60.0	823	191	68	40	100%	
8:30 AM	480	482	478	1022	981	1033	60.0	825	191	64	39	100%	
8:45 AM	480	481	482	1021	977	1033	60.0	825	191	64	40	100%	
9:00 AM	479	481	478	1023	979	1034	60.0	824	191	64	39	100%	
9:10 AM	481	480	482	0	0	0	60.0	0	177	76	48	0%	Cool do
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
												####	

Customer Witness Acceptance: _____ **MacAllister Engine Power Approval:** _____

By: _____ **By:** Ryan Beck _____

Title: _____ **Title:** TECH _____

ip

wn