



MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP SITE: HQ YARD Job#

Pre-Start up Checks:
[X] 1. Eng. Oil Level [X] 4. Safety ground connected
[X] 2. Coolant Level [X] 5. Circuit breaker open (off)
[X] 3. Generator and load bank connected for proper volts

Test Date: 08/12/24
Tested By: Marlon Ayala
Title: MTS
Tested At: 100%
Ambient Temp: 93

Engine Model: D125p1
Generator Mfg/Model: Olympian
Control Panel Mfg: 4001e

Serial Number: OLY00000CNAT011 KW: 125
Serial Number: N/A
Serial Number: N/A

Engine Safeties - Operational Test and/or Set Points:
Low Oil Pressure: 30 PSI Overspeed: 2120 RPM: 1800
Hi Water Temp: 232 F Hours Before: 6474.4 Hours After: 6.475.4

Test Load/Duration: 1hr 15 Min. Record Intervals

Table with 13 columns: TIME, VOLTS (1, 2, 3), AMPS (1, 2, 3), FREQ HZ, LOAD KW, COOL TEMP F, Lube Oil, FUEL PRESS, % OF LOAD. Contains data for tests from 9:35 AM to 10:30 AM and a PM section with 0% load.

Customer Witness Acceptance:
By: \_\_\_\_\_
Title: \_\_\_\_\_
MacAllister Engine Power Approval:
By: Marlon Ayala
Title: MTS TECH