MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

CATERPILLAR® POWER PRODUCTS

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#** 9274267

Pre-Start up Checks:

- X 1. Eng. Oil Level
- X 2. Coolant Level
- X 3. Generator and load bank connected for proper volts
- X 4. Safety ground connected
- X 5. Circuit breaker open (off)

Test Date: 01/08/24
Tested By: Fred Kingery
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 19

Engine Model: 3306 **Serial Number:** 9NR03057 **KW:** 250 KW
Gen Model SR4B **Serial Number:** 7YR01530 250
Control Panel Mfg: EMCP 2 **Serial Number:** 3HHGR5D5XXXPF1C

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2120 **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 821 **Hours After:** 822

Test Load/Duration: 1 Hr 15 **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP °F	Lube Oil	FUEL PRESS	% OF LOAD	
3:00 PM	480	481	480	0	0	0	60.1	0	69	96		0%	
3:15 PM	483	482	482	323	323	323	60.2	270	169	63		108%	
3:30 PM	483	482	482	322	323	323	60.1	270	170	61		108%	
3:45 PM	482	482	483	322	323	323	60.1	270	170	61		108%	
4:00 PM	483	482	483	322	323	323	60.1	270	170	61		108%	
4:15 PM	480	481	483	0	0	0	60.2	0	165	68		0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
												0%	
								0				0%	
								0				0%	
								0				0%	
								0				0%	
								0				#####	

Customer Witness Acceptance:

By: _____

Title: _____

MacAllister Engine Power Approval:

By: _____

Title: TECH